



CUSTOM COUNTERTOPS

CAMBRIA Measure Ready Checklist

Achieving a "True Custom Installation" requires a partnership between the fabricator and the homeowner. Following the checklist will help assure that you will receive no surprises on installation day and will help keep your project on track and on schedule.

Customer Information

Full Name: \_\_\_\_\_

Address: \_\_\_\_\_ City, State, Zip: \_\_\_\_\_
(Lot # Unacceptable)

Site Contact ( Decision Maker ): \_\_\_\_\_ Phone # \_\_\_\_\_
Homeowner Contractor Other

Homeowner Phone # \_\_\_\_\_

Job Information

Color: \_\_\_\_\_ Profile: \_\_\_\_\_ 2cm 3cm Other

Sink Model # \_\_\_\_\_ Reveal No Reveal Supplied by SF Supplied by Customer

Range Model # \_\_\_\_\_ Faucet Model # \_\_\_\_\_

Backsplash Yes ( 3cm 2cm 1cm ) ( Z Profile A Profile )

No Tile Full Height

Job Type New Construction Remodel with new cabinets Remodel with existing cabinets

Tear Out By SF By Others

Measure Ready Checklist

- Decision Maker; Must be present on the jobsite and available to our field personnel at all times.
All cabinets (including end panels) must be secure to walls and or floor. Upper cabinets that will rest on the countertop will need to be installed after the countertops are in place.
Sinks on jobsite at time of measure (if supplied by homeowner)
Appliance Manufacture and Model Numbers available at measure. Appliances on jobsite at installation to check for proper fit.
Cabinets checked for level. Countertops must lie flat within 1/8" to eliminate stress on corners, cutouts and seams. Improper leveling could possible result in noticable gaps between your cabinets and countertop.
Countertop replacement; Countertops must be cleared off and free of any items that might interfere with our ability to obtain clear measurements.